

Date : 01/17/2025
 Project No : 2024C168
 Client Company : Century Communities
 Arrival Time : 01/17/2025 9:00
 Onsite Hours : 08:30

ASEC Report ID : 76318
 Name of the Project : Reserve @ Gum Springs
 Project Location : Jefferson, Jackson County, Georgia
 Weather : sunny
 Departure Time : 01/17/2025 17:30
 ASEC Technician Name : Aminullah Azimi

Test Date	Test Number	Moisture Content (%)	Dry Density (pcf)	Proctor Number	Max. Dry Density (pcf)	Optimum Moisture (%)	Compaction (%)	Specified Compaction (%)	ASTM Test Method	Pass/Fail
01/17/2025	435	6.5	134.7	27651	143.6	5.4	93.8	92	D6938	Pass
Location : Retaining wall #1 backfill at station 0+40, Elv/Depth :6 feet below finished grade										
Comment :										
Tested By : Aminullah Azimi Gauge Serial No. : 85759										
01/17/2025	436	5.1	137.9	27651	143.6	5.4	96.0	92	D6938	Pass
Location : Retaining wall #1 backfill at station 0+10, Elv/Depth :4 feet below finished grade										
Comment :										
Tested By : Aminullah Azimi Gauge Serial No. : 85759										
01/17/2025	437	4.4	137.5	27651	143.6	5.4	95.8	92	D6938	Pass
Location : Retaining wall #1 backfill at station 1+00, Elv/Depth :8 feet below finished grade										
Comment :										
Tested By : Aminullah Azimi Gauge Serial No. : 85759										
01/17/2025	438	3.9	137.8	27651	143.6	5.4	96.0	92	D6938	Pass
Location : Retaining wall #1 backfill at station 0+09, Elv/Depth :3.5 feet below finished grade										
Comment :										
Tested By : Aminullah Azimi Gauge Serial No. : 85759										
01/17/2025	439	4.3	134.5	27651	143.6	5.4	93.7	92	D6938	Pass
Location : Retaining wall #1 backfill at station 0+5, Elv/Depth :5 feet below finished grade										
Comment :										
Tested By : Aminullah Azimi Gauge Serial No. : 85759										
01/17/2025	441	21	89.5	26082	94.1	24.3	95.1	95	D6938	Pass
Location : Swimming pool area location is shown in the picture , Elv/Depth :finished grade										
Comment :										
Tested By : Aminullah Azimi Gauge Serial No. : 85759										
01/17/2025	442	21	98.6	26081	102.9	20.0	95.8	95	D6938	Pass
Location : Swimming pool area location is shown in the picture, Elv/Depth :1.5 feet below finished grade										
Comment :										
Tested By : Aminullah Azimi Gauge Serial No. : 85759										

Remark: Test performed in general accordance with signed referenced ASTM Method.



Kenneth Mosman

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.

Date : 01/17/2025
 Project No : 2024C168
 Client Company : Century Communities
 Arrival Time : 01/17/2025 9:00
 Onsite Hours : 08:30

ASEC Report ID : 76318
 Name of the Project : Reserve @ Gum Springs
 Project Location : Jefferson, Jackson County, Georgia
 Weather : sunny
 Departure Time : 01/17/2025 17:30
 ASEC Technician Name : Aminullah Azimi

PROCTOR DATA SUMMARY

TEST DATE	PROCTOR ID	MAX DRY DENSITY (pcf)	OPTIMUM MOISTURE (%)	PROCTOR TYPE	SOIL DESCRIPTION
07/01/2024	26081	102.9	20.0	Standard	Reddish Brown Sandy SILT
07/01/2024	26082	94.1	24.3	Standard	Brown Sandy SILT
07/01/2024	26083	102.0	22.1	Standard	Light Brown Sandy SILT
07/26/2024	26084	102.0	19.6	Standard	Brown Sandy SILT
07/26/2024	26085	92.0	25.3	Standard	Reddish-Brown Sandy SILT
11/14/2024	26086	99.8	19.7	Standard	Brown Silty SAND
01/22/2025	27651	143.6	5.4	Modified	GAB