

Date : 03/20/2025
Project No : 2024C213
Client Company : WDG
Arrival Time : 03/20/2025 10:00
Onsite Hours : 07:00

ASEC Report ID : 78992
Name of the Project : Covington Town Center PH II
Project Location : Covington, GA
Weather :
Departure Time : 03/20/2025 17:00
ASEC Technician Name : Clyde Smith

On the above date our AS Engineering & Consulting representative was on site as requested and observed the grading contractor (Hodges) blading out previous placed fill at the direction of the superintendent. The contractor bladed out approximately two feet of fill using a dozer and the remaining subgrade soils were compacted using a Bomag vibratory sheeps-foot roller. The writer performed density tests using a Troxler nuclear gauge model 3430 and serial no. 29588 and observed additional fill placement in compacted 8-inch lifts. The contractor placed approximately three feet of fill today for the building pad where density tests were performed and compaction results were in compliance with project specifications. Density test results are attached.

Please contact us if you have any questions regarding this report.



ASEC Report ID : 78992
Name of the Project : Covington Town Center PH II
Project Location : Covington, GA
Weather :
Departure Time : 03/20/2025 17:00
ASEC Technician Name : Clyde Smith

Date : 03/20/2025
Project No : 2024C213
Client Company : WDG
Arrival Time : 03/20/2025 10:00
Onsite Hours : 07:00



Kenneth Mosman

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.