

Date : 12/03/2024
 Project No : 2024C237
 Client Company : SR Homes
 Arrival Time : 12/03/2024 8:00
 Onsite Hours : 05:00

ASEC Report ID : 74021
 Name of the Project : Stonewood PH 4, Stone Road
 Project Location : Watkinsville
 Weather : cloudy
 Departure Time : 12/03/2024 13:00
 ASEC Technician Name : Aminullah Azimi

Test Date	Test Number	Moisture Content (%)	Dry Density (pcf)	Proctor Number	Max. Dry Density (pcf)	Optimum Moisture (%)	Compaction (%)	Specified Compaction (%)	ASTM Test Method	Pass/Fail
12/03/2024	1	25.1	96.6	S-01	101.2	18.6	95.5	95	D6938	Pass
Location : Stormwater trench, 50 feet NE from MHA5, Elv/Depth :3.5 feet below finished grade										
Comment :										
Tested By : Aminullah Azimi Gauge Serial No. : 85759										
12/03/2024	2	23.2	119.0	S-01	101.2	18.6	95.5	95	D6938	Pass
Location : Stormwater trench, 45 feet SW from MHA6, Elv/Depth :4 feet below finished grade										
Comment :										
Tested By : Aminullah Azimi Gauge Serial No. : 85759										
12/03/2024	3	21	102.0	S-02	104.0	19.1	98.1	95	D6938	Pass
Location : Stormwater trench, 23 feet NW from MHA9, Elv/Depth :2 feet below finished grade										
Comment :										
Tested By : Aminullah Azimi Gauge Serial No. : 85759										
12/03/2024	4	21.3	101.4	S-02	104.0	19.1	97.5	95	D6938	Pass
Location : Stormwater trench, 50 feet SE from MHA1, Elv/Depth :2 feet below finished grade										
Comment :										
Tested By : Aminullah Azimi Gauge Serial No. : 85759										
12/03/2024	5	22.2	99.3	S-02	104.0	19.1	95.5	95	D6938	Pass
Location : Stormwater trench, between MHA1 and MHA9, Elv/Depth :1 foot below finished grade										
Comment :										
Tested By : Aminullah Azimi Gauge Serial No. : 85759										

Remark: Test performed in general accordance with signaturred referenced ASTM Method.



Kenneth Mosman

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.

Date : 12/03/2024
Project No : 2024C237
Client Company : SR Homes
Arrival Time : 12/03/2024 8:00
Onsite Hours : 05:00

ASEC Report ID : 74021
Name of the Project : Stonewood PH 4, Stone Road
Project Location : Watkinsville
Weather : cloudy
Departure Time : 12/03/2024 13:00
ASEC Technician Name : Aminullah Azimi

PROCTOR DATA SUMMARY

TEST DATE	PROCTOR ID	MAX DRY DENSITY (pcf)	OPTIMUM MOISTURE (%)	PROCTOR TYPE	SOIL DESCRIPTION
10/07/2024	S-01	101.2	18.6	Standard	Light Brown Sandy SILT
10/07/2024	S-02	104.0	19.1	Standard	Reddish Brown Silty CLAY