

Date : 11/12/2025
Project No : 2025C216
Client Company : Artisan
Arrival Time : 11/12/2025 10:00
Onsite Hours : 04:00

ASEC Report ID : 87707
Name of the Project : NW (Lots) Unit 4 PH 1A & 1B
Project Location : Dallas
Weather : Sunny
Departure Time : 11/12/2025 14:00
ASEC Technician Name : Clyde Smith

As requested, the site was visited by our AS Engineering and Consulting (ASEC) representative for the purpose of providing quality control inspection and testing services. Visual observation techniques were employed to verify compliance with project drawing/specifications, applicable codes, and materials submittals. The following observations were observed on site this day.

On the above date our representative was on site to observe the grading contractor continue subgrade prep at the roadway cul de sac to Lots #17 and #16. The subgrade was compacted using a vibratory sheeps-foot roller preparing for curb installation. The subgrade will be observed by proof-rolling to comply with site plans and specifications. The contractor also hauled and placed grinded mulch chips at the phase 2 extension toe of slope embankment and in front of the silt fence barrier.

We appreciate the opportunity to be of service to you on this project. If you have any questions regarding this report, please feel free to contact us. We will be more than happy to discuss it with you.



Sub grade prep at roadway to lots 16 and 17



Date : 11/12/2025
Project No : 2025C216
Client Company : Artisan
Arrival Time : 11/12/2025 10:00
Onsite Hours : 04:00

ASEC Report ID : 87707
Name of the Project : NW (Lots) Unit 4 PH 1A & 1B
Project Location : Dallas
Weather : Sunny
Departure Time : 11/12/2025 14:00
ASEC Technician Name : Clyde Smith



Placing mulch chips at toe of slope embankment and in front of silt fence fence barrier.

Date : 11/12/2025
Project No : 2025C216
Client Company : Artisan
Arrival Time : 11/12/2025 10:00
Onsite Hours : 04:00

ASEC Report ID : 87707
Name of the Project : NW (Lots) Unit 4 PH 1A & 1B
Project Location : Dallas
Weather : Sunny
Departure Time : 11/12/2025 14:00
ASEC Technician Name : Clyde Smith



Kenneth Mosman

Kenneth Mosman

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.