

Date : 09/22/2025
Project No : 2021C060
Client Company : Pulte Group
Arrival Time : 09/22/2025 08:00
Onsite Hours : 01:00

ASEC Report ID : 86229
Name of the Project : Suncity - Peachtree
Project Location : Griffin, GA
Weather : Sunny
Departure Time : 09/22/2025 09:00
ASEC Technician Name : Sean Willett

As requested, the site was visited by our AS Engineering and Consulting (ASEC) representative for the purpose of providing quality control inspection and testing services. Visual observation techniques were employed to verify compliance with project drawing/specifications, applicable codes, and materials submittals. The following observations were observed on site this day.

Our ASEC representative was on site as requested by the contractor for a footing inspection/testing. Our ASEC representative conducted DCP testing and site inspection of lot 85 pod 21. There was a section of approx. 4ft long that showed low compaction via probe rod testing. It was recommended to excavate approx. 1.5ft down and fill with concrete. Besides this low compaction area, the rest of the site appears to be ready for concrete pour. All testing information was provided to the contractor.

We appreciate the opportunity to be of service to you on this project. If you have any questions regarding this report, please feel free to contact us. We will be more than happy to discuss it with you.



Date : 09/22/2025
Project No : 2021C060
Client Company : Pulte Group
Arrival Time : 09/22/2025 08:00
Onsite Hours : 01:00

ASEC Report ID : 86229
Name of the Project : Suncity - Peachtree
Project Location : Griffin, GA
Weather : Sunny
Departure Time : 09/22/2025 09:00
ASEC Technician Name : Sean Willett



Kenneth Mosman

Kenneth Mosman

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.