

Date : 11/06/2025
Project No : 2021C060
Client Company : Pulte Group
Arrival Time : 11/06/2025 10:00
Onsite Hours : 08:00

ASEC Report ID : 87592
Name of the Project : Suncity - Peachtree
Project Location : Griffin, GA
Weather : sunny
Departure Time : 11/06/2025 18:00
ASEC Technician Name : Samara Simha Reddy Kandi

As requested, the site was visited by our AS Engineering and Consulting (ASEC) representative for the purpose of providing quality control inspection and testing services. Visual observation techniques were employed to verify compliance with project drawing/specifications, applicable codes, and materials submittals. The following observations were observed on site this day.

Lot 126 - Pod 21 North-East

All conditions at the site were observed to be satisfactory. The pipe was located beneath the reinforcing bars (rebars). Additional bars were placed to ensure there was no contact between the pipe and the rebars. The rebars were properly supported and not touching the ground. The reinforcement grid was inspected and found to be in good condition.

Two Dynamic Cone Penetrometer (DCP) tests were performed at the two corner locations of the lot. For each test, soil was augered and removed up to approximately 1 foot depth. The DCP test was started 1.75 inches above ground level, and the number of blows was recorded for every foot of penetration up to 4 feet depth.

Soil Type: Brown silty sand

DCP Test Results:

- Test 1: 0-1 ft - 9 blows, 1-2 ft - 9 blows, 2-3 ft - 8 blows, 3-4 ft - 7 blows
- Test 2: 0-1 ft - 7 blows, 1-2 ft - 8 blows, 2-3 ft - 7 blows, 3-4 ft - 8 blows

Lot 15 - Pod 14 North

Two Dynamic Cone Penetrometer (DCP) tests were performed at the two corner locations of the lot. For each test, soil was augered and removed up to approximately 1 foot depth. The DCP test was started 1.75 inches above ground level, and the number of blows was recorded for every foot of penetration up to 4 feet depth.

DCP Test Results:

- Test 1: Soil Type: Red silty sand, 0-1 ft - 8 blows, 1-2 ft - 8 blows, 2-3 ft - 9 blows, 3-4 ft - 8 blows

Date : 11/06/2025
Project No : 2021C060
Client Company : Pulte Group
Arrival Time : 11/06/2025 10:00
Onsite Hours : 08:00

ASEC Report ID : 87592
Name of the Project : Suncity - Peachtree
Project Location : Griffin, GA
Weather : sunny
Departure Time : 11/06/2025 18:00
ASEC Technician Name : Samara Simha Reddy Kandi

- Test 2: Soil Type: Brown silty sand, 0-1 ft - 7 blows, 1-2 ft - 9 blows, 2-3 ft - 9 blows, 3-4 ft - 8 blows

We appreciate the opportunity to be of service to you on this project. If you have any questions regarding this report, please feel free to contact us. We will be more than happy to discuss it with you.



Date : 11/06/2025
Project No : 2021C060
Client Company : Pulte Group
Arrival Time : 11/06/2025 10:00
Onsite Hours : 08:00

ASEC Report ID : 87592
Name of the Project : Suncity - Peachtree
Project Location : Griffin, GA
Weather : sunny
Departure Time : 11/06/2025 18:00
ASEC Technician Name : Samara Simha Reddy Kandi



Kenneth Mosman

Kenneth Mosman

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.