

Date : 06/24/2025
Project No : 2023C159
Client Company : CW Matthews
Arrival Time : 06/23/2025 21:00
Onsite Hours : 12:00

ASEC Report ID : 82517
Name of the Project : Airfield Repairs 2021-23
Project Location : HJAlA, Atlanta, GA
Weather :
Departure Time : 06/24/2025 09:00
ASEC Technician Name : Solomon Cherie

As requested, the site was visited by our AS Engineering and Consulting (ASEC) representative for the purpose of providing quality control inspection and testing services. Visual observation techniques were employed to verify compliance with project drawing/specifications, applicable codes, and materials submittals. The following observations were observed on site this day.

- 1) Locate all spalls ready for tonight,
- 2) Observe drill crews, rebar placement and ready for concrete pour,
- 3) Area and volume of spalls were measured,
- 4) Observed determination of batches of concrete necessary,
- 5) Cast beams and allow for two hour cure at the location,
- 6) Bring back beams to the 2MNEXT lab for 2-hour breaks.

We appreciate the opportunity to be of service to you on this project. If you have any questions regarding this report, please feel free to contact us. We will be more than happy to discuss it with you.



Picture depicting a spall with rebar ready for concrete pouring

Kenneth Mosman

Kenneth Mosman

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.