

Date : 07/30/2025  
Project No : 2023C159  
Client Company : CW Matthews  
Arrival Time : 11:45  
Onsite Hours :

ASEC Report ID : 83688  
Name of the Project : Airfield Repairs 2021-23  
Project Location : HJAlA, Atlanta, GA  
Weather :  
Departure Time :  
ASEC Technician Name :

---

**Location(S):**

**Testing:** 1 Set of concrete specimens (5 Cylinders per set) were cast during the cast-in-place concrete pour at the above referenced location, in accordance with ASTM C31. The cylinders will remain on site for the initial 24-48 hrs curing.

**Compliance:** ☒ Field placement of concrete appeared to be in general accordance with the project specifications (i.e., slump, temperature, etc) (refer to remarks below)  
☐ Deviations and/or noncompliances were noted during the field placement (refer to remarks below)

**Cylinders Pick Up:** 1 Sets of concrete cylinders/ 5 cylinders per set were picked up & transported to AS Engineering and Consulting LLC (ASEC) for curing and testing in accordance with ASTM C39, C670/1231

**Field Curing:** Cylinders were stored for the initial 24 hours  
☒ Near the poured structure  
☐ In an insulated curing box  
☐ Other

**Remarks:** First 6 cubic yards of concrete was placed in the first apron. The second 6 cubic yards were placed on the second Apron for a total of 12 cubic yards. Tests were taken on a sample from the first truck. The tests and results were: Concrete temp = 94°F Slump = 1.5" Air = 3.7% Unit weight = 144.1 pcf One (1) set of five (5) cylinders were cast.

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.