

Date : 07/30/2025  
Project No : 2023C159  
Client Company : CW Matthews  
Arrival Time : 07/30/2025 11:45  
Onsite Hours : 04:45

ASEC Report ID : 83697  
Name of the Project : Airfield Repairs 2021-23  
Project Location : HJAlA, Atlanta, GA  
Weather :  
Departure Time : 07/30/2025 16:30  
ASEC Technician Name : Solomon Cherie

As requested, the site was visited by our AS Engineering and Consulting (ASEC) representative for the purpose of providing quality control inspection and testing services. Visual observation techniques were employed to verify compliance with project drawing/specifications, applicable codes, and materials submittals. The following observations were observed on site this day.

1) Concrete pouring for two aprons was performed.

Reinforcing steel was visually inspected followed by concrete placement which was observed and tested.

The first truck with 6 cubic yards was poured in the first apron. A sample was taken from this truck and tested with the following results:

- Temperature=97°F

- Slump=1.5"

-Air=3.7%

-Unit weight=144.1 pcf

The second truck with 6 cubic yards was placed in the second apron (which made a total 12 cubic yards). Concrete compression strength was a 4000 psi mix.

One (1) set of five (5) cylinders were cast.

We appreciate the opportunity to be of service to you on this project. If you have any questions regarding this report, please feel free to contact us. We will be more than happy to discuss it with you.



Picture depicting Apron#1 before concrete pouring    Picture depicting Apron #2 before concrete pouring

Date : 07/30/2025  
Project No : 2023C159  
Client Company : CW Matthews  
Arrival Time : 07/30/2025 11:45  
Onsite Hours : 04:45

ASEC Report ID : 83697  
Name of the Project : Airfield Repairs 2021-23  
Project Location : HJAlA, Atlanta, GA  
Weather :  
Departure Time : 07/30/2025 16:30  
ASEC Technician Name : Solomon Cherie



Picture depicting cylinders casted

*Kenneth Mosman*

**Kenneth Mosman**

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.