

Date : 05/28/2025
Project No : 2023C206
Client Company : CWM-JVTECH
Arrival Time : 05/28/2025 8:30
Onsite Hours : 10:00

ASEC Report ID : 82197
Name of the Project : Concourse D Widening
Project Location : HJAIA
Weather : cloudy
Departure Time : 05/28/2025 18:30
ASEC Technician Name : Aminullah Azimi

At the request of the client's representative, our AS ENGINEERING AND CONSULTING, LLC (ASEC) representative, Amin Azimi visited the job site to observe and monitor the contractor's work activities from a quality standpoint to assure compliance with project drawings/specifications, applicable codes, and materials submittals and conducted QC testing per the project drawings and specifications. The following observations were made on site this shift:

- Pre-pour observation performed in the concourse D, at US4 +HPSA portions of the project on this day. Contractor completed rebar and dowel basket placement for these lanes.
- Our ASEC representative visually inspected the installation and setup of these lanes and advised the contractor representatives of any minor corrections that were needed.
- The contractor cleaned loose rock and debris and standing water from the base.
- Baskets were found to be level, straight and secured.
- Dowel bars were found to have epoxy. Embedment length appeared to be 15 inches into concrete.
- Observed the placement of concrete.
- Performed the work at the WSP lab.

The writer along with ATLQA and ATLNext representative and CWM rep Brandon signed the pre-pour card.



Kenneth Mosman

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.