

Date : 08/08/2025  
Project No : 2023C206  
Client Company : CWM-JVTECH  
Arrival Time : 08/08/2025  
Onsite Hours :

ASEC Report ID : 85388  
Name of the Project : Concourse D Widening  
Project Location : HJAIA  
Weather : sunny  
Departure Time : 08/08/2025  
ASEC Technician Name : Russell Hendrix


As requested, the site was visited by our AS Engineering and Consulting (ASEC) representative for the purpose of providing quality control inspection and testing services. Visual observation techniques were employed to verify compliance with project drawing/specifications, applicable codes, and materials submittals. The following observations were observed on site this day.

A pre-pour inspection was requested by CW Matthews for three utility panes located near Gate 35 of Concourse D. The inspection was conducted in coordination with ATLNext and Holder representatives.

Upon review, several deficiencies were identified. The primary issues noted were related to improper rebar clearance to existing concrete and incorrect joint locations. These items did not meet the required standards for approval.

No further observations on this day. (A follow-up inspection has been scheduled for the following day to verify corrective actions.)

We appreciate the opportunity to be of service to you on this project. If you have any questions regarding this report, please feel free to contact us. We will be more than happy to discuss it with you.



Joint clearance issue



C rebar touching ground

Date : 08/08/2025  
Project No : 2023C206  
Client Company : CWM-JVTECH  
Arrival Time : 08/08/2025  
Onsite Hours :

ASEC Report ID : 85388  
Name of the Project : Concourse D Widening  
Project Location : HJAIA  
Weather : sunny  
Departure Time : 08/08/2025  
ASEC Technician Name : Russell Hendrix



debris



improper clearance



utility panel

*Kenneth Mosman*

**Kenneth Mosman**

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.