

Date : 09/10/2024  
Project No : 2024C116  
Client Company : Peeples Owner, LLC  
Arrival Time : 09/10/2024 08:15  
Onsite Hours : 08:45

ASEC Report ID : 69797  
Name of the Project : Peeples Valley Rd, Overlook at Pettit  
Project Location : Cartersville  
Weather : Sunny  
Departure Time : 09/10/2024 17:00  
ASEC Technician Name : Fawad Shagiwal

As requested, the site was visited by our AS Engineering and Consulting (ASEC) representative for the purpose of providing quality control inspection and testing services. Visual observation techniques were employed to verify compliance with project drawings/specifications, applicable codes and material submittals.

The following observations were observed on the site this day.

- The placement and compaction of backfill soil for Lots #89 to #97 was progressed with 1-foot lifts being placed and compacted using a sheeps-foot compactor (CP54B), (RA30), (D61PX) and (CAT330).
- Excavation and placement of storm water lines and manholes progressed.
- Installation and placement of sewer lines and manhole SSA5, SS-P-B1 and SS-P-B2 progressed.
- Installation and placement of storm water lines from manhole CIA12 to CIA13 progressed.
- Installation and placement of storm water manholes CIA12 and CIA13 progressed.
- One (1) foot lifts were being placed and compacted at the trench between storm water manholes CIA12 and CIA13 using trench packer (BMP8500) and sheeps-foot (CP54B) equipment.
- Two (2) foot lifts were placed and compacted for the trench to sewer manhole SSA4.
- Density test results indicate that the compacted material met the project requirements of 95% the maximum dry density obtained by the (Standard Proctor ASTM 698).



Date : 09/10/2024  
Project No : 2024C116  
Client Company : Peeples Owner, LLC  
Arrival Time : 09/10/2024 08:15  
Onsite Hours : 08:45

ASEC Report ID : 69797  
Name of the Project : Peeples Valley Rd, Overlook at Pettit  
Project Location : Cartersville  
Weather : Sunny  
Departure Time : 09/10/2024 17:00  
ASEC Technician Name : Fawad Shagiwal



Date : 09/10/2024  
Project No : 2024C116  
Client Company : Peeples Owner, LLC  
Arrival Time : 09/10/2024 08:15  
Onsite Hours : 08:45

ASEC Report ID : 69797  
Name of the Project : Peeples Valley Rd, Overlook at Pettit  
Project Location : Cartersville  
Weather : Sunny  
Departure Time : 09/10/2024 17:00  
ASEC Technician Name : Fawad Shagiwal

---



**Kenneth Mosman**

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.