

ASEC Report ID : 71296  
 Name of the Project : Reserve @ Gum Springs  
 Project Location : Jefferson  
 Weather : sunny  
 Departure Time : 10/08/2024 17:45  
 ASEC Technician Name : Aminullah Azimi

Date : 10/08/2024  
 Project No : 2024C168  
 Client Company : CCG  
 Arrival Time : 10/08/2024 12:30  
 Onsite Hours : 05:15

Test Date	Test Number	Moisture Content (%)	Dry Density (pcf)	Proctor Number	Max. Dry Density (pcf)	Optimum Moisture (%)	Compaction (%)	Specified Compaction (%)	ASTM Test Method	Pass/Fail
10/08/2024	152	25.4	90.6	26082	94.1	24.3	96.3	95	D2937	Pass
Location : Storm water trench, 69 feet east from MHB611, Elv/Depth :2 feet below finished grade										
Comment :										
Tested By : Aminullah Azimi										
10/08/2024	153	21.2	98.1	26081	102.9	20.0	95.3	95	D6938	Pass
Location : Storm water trench, 25 feet west from MHB6.10, Elv/Depth :1 foot below finished grade										
Comment :										
Tested By : Aminullah Azimi Gauge Serial No. : 85759										
10/08/2024	154	22.5	98.2	26081	102.9	20.0	95.4	95	D6938	Pass
Location : Storm water trench, between MHB6.10 and MHB6.10.1, Elv/Depth :1 foot below finished grade										
Comment :										
Tested By : Aminullah Azimi Gauge Serial No. : 85759										
10/08/2024	155	25.6	89.6	26082	94.1	24.3	95.2	95	D6938	Pass
Location : Storm water trench, between MHB6.10.1 and MHB6.10.2, Elv/Depth :0.5 foot below finished grade										
Comment :										
Tested By : Aminullah Azimi Gauge Serial No. : 85759										
10/08/2024	156	25.3	92.9	26082	94.1	24.3	98.7	95	D6938	Pass
Location : Storm water trench, 21 feet SW from MHB6.10.2, Elv/Depth :finished grade										
Comment :										
Tested By : Aminullah Azimi Gauge Serial No. : 85759										

**Remark:** Test performed in general accordance with signed referenced ASTM Method.



**Kenneth Mosman**

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.

ASEC Report ID : 71296  
Name of the Project : Reserve @ Gum Springs  
Project Location : Jefferson  
Weather : sunny  
Departure Time : 10/08/2024 17:45  
ASEC Technician Name : Aminullah Azimi

Date : 10/08/2024  
Project No : 2024C168  
Client Company : CCG  
Arrival Time : 10/08/2024 12:30  
Onsite Hours : 05:15

**PROCTOR DATA SUMMARY**

TEST DATE	PROCTOR ID	MAX DRY DENSITY (pcf)	OPTIMUM MOISTURE (%)	PROCTOR TYPE	SOIL DESCRIPTION
07/01/2024	26081	102.9	20.0	Standard	Reddish Brown Sandy SILT
07/01/2024	26082	94.1	24.3	Standard	Brown Sandy SILT
07/01/2024	26083	102.0	22.1	Standard	Light Brown Sandy SILT
07/26/2024	26084	102.0	19.6	Standard	Brown Sandy SILT
07/26/2024	26085	92.0	25.3	Standard	Reddish-Brown Sandy SILT