


Date : 11/16/2024
Project No : 2024C168
Client Company : CCG
Arrival Time : 11/16/2024 8:30
Onsite Hours : 03:00

ASEC Report ID : 73272
Name of the Project : Reserve @ Gum Springs
Project Location : Jefferson
Weather : sunny
Departure Time : 11/16/2024 11:30
ASEC Technician Name : Aminullah Azimi

As requested, the site was visited by our AS Engineering and Consulting (ASEC) representative for the purpose of providing quality control inspection and testing services. Visual observation techniques were employed to verify compliance with project drawing/specifications, applicable codes, and materials submittals. The following observations were observed on site this day.

- The placement and compaction of backfill soils for the water line in front of Lots #234 through #235, Lot #236 and Lots #181 through #183 was planned for this day.
- Since there was rain the day before, the contractor did not backfill due to the wet materials.
- Note: there were a few previous compaction test failures in the sewer trench between manholes MHSA8, MHSB1 and MHSB2. It was recommended to undercut approximately 1.5 feet and replace with suitable soils and recompact.

We appreciate the opportunity to be of service to you on this project. If you have any questions regarding this report, please feel free to contact us. We will be more than happy to discuss it with you.



Date : 11/16/2024
Project No : 2024C168
Client Company : CCG
Arrival Time : 11/16/2024 8:30
Onsite Hours : 03:00

ASEC Report ID : 73272
Name of the Project : Reserve @ Gum Springs
Project Location : Jefferson
Weather : sunny
Departure Time : 11/16/2024 11:30
ASEC Technician Name : Aminullah Azimi



Kenneth Mosman

Kenneth Mosman

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.