


Date : 11/26/2024
 Project No : 2024C168
 Client Company : CCG
 Arrival Time : 11/26/2024 12:30
 Onsite Hours : 05:00

As requested, the site was visited by our AS Engineering and Consulting (ASEC) representative for the purpose of providing quality control inspection and testing services. Visual observation techniques were employed to verify compliance with project drawing/specifications, applicable codes, and materials submittals. The following observations were observed on site this day.


- The placement and compaction of backfill soils for the undercut in the roadway between manholes MHA8, MHSB1, MHSB2, MHSB3 and the water line in front of Lots #188 through #192 and the storm water trench between manholes MHB11.1, MH1, MH2 as well as stabilization for the retaining wall footing at creek crossing continued this day.
- At the time of arrival, our representative observed that work was in progress with 1-foot lifts being placed and compacted using a 6-ton pad feet and trench compaction equipment. Compaction testing was performed using the Standard Test Method for Density of Soil in Place by Drive-Cylinder (ASTM D 2937), along with general probing using a 3/8" diameter probe rod.
- Density test results indicate that most of the compacted materials met the project requirement of 95% of the maximum dry density obtained by a Standard Proctor ASTM 698.

We appreciate the opportunity to be of service to you on this project. If you have any questions regarding this report, please feel free to contact us. We will be more than happy to discuss it with you.



Date : 11/26/2024
Project No : 2024C168
Client Company : CCG
Arrival Time : 11/26/2024 12:30
Onsite Hours : 05:00

ASEC Report ID : 73668
Name of the Project : Reserve @ Gum Springs
Project Location : Jefferson
Weather : sunny
Departure Time : 11/26/2024 17:30
ASEC Technician Name : Aminullah Azimi



ASEC Report ID : 73668
Name of the Project : Reserve @ Gum Springs
Project Location : Jefferson
Weather : sunny
Departure Time : 11/26/2024 17:30
ASEC Technician Name : Aminullah Azimi

Date : 11/26/2024
Project No : 2024C168
Client Company : CCG
Arrival Time : 11/26/2024 12:30
Onsite Hours : 05:00



Kenneth Mosman

Kenneth Mosman

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.