

ASEC Report ID : 73507  
 Name of the Project : Reserve @ Gum Springs  
 Project Location : Jefferson  
 Weather : sunny  
 Departure Time : 11/18/2024 17:30  
 ASEC Technician Name : Aminullah Azimi

Date : 11/18/2024  
 Project No : 2024C168  
 Client Company : CCG  
 Arrival Time : 11/18/2024 8:30  
 Onsite Hours : 9:00

Test Date	Test Number	Moisture Content (%)	Dry Density (pcf)	Proctor Number	Max. Dry Density (pcf)	Optimum Moisture (%)	Compaction (%)	Specified Compaction (%)	ASTM Test Method	Pass/Fail
11/18/2024	318	27.4	91.4	26082	94.1	24.3	97.1	95	D2937	Pass
Location : in front of Lot #236, Elv/Depth :2 feet below finished grade										
Comment :										
Tested By : Aminullah Azimi										
11/18/2024	319	26.2	90.3	26082	94.1	24.3	96.0	95	D2937	Pass
Location : water line in front of Lot #234, Elv/Depth :2 feet below finished grade										
Comment :										
Tested By : Aminullah Azimi										
11/18/2024	320	21.3	100.7	26081	102.9	20.0	97.9	95	D2937	Pass
Location : water line in front of Lot #193, Elv/Depth :finished grade										
Comment :										
Tested By : Aminullah Azimi										
11/18/2024	321	25.4	90.9	26082	94.1	24.3	96.6	95	D2937	Pass
Location : water line in front of Lot #192, Elv/Depth :2 feet below finished grade										
Comment :										
Tested By : Aminullah Azimi										
11/18/2024	322	25.8	90.4	26082	94.1	24.3	96.1	95	D2937	Pass
Location : water line, in front of Lot #136, Elv/Depth :finished grade										
Comment :										
Tested By : Aminullah Azimi										

**Remark:** Test performed in general accordance with signed referenced ASTM Method.



**Kenneth Mosman**

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.

ASEC Report ID : 73507  
 Name of the Project : Reserve @ Gum Springs  
 Project Location : Jefferson  
 Weather : sunny  
 Departure Time : 11/18/2024 17:30  
 ASEC Technician Name : Aminullah Azimi

Date : 11/18/2024  
 Project No : 2024C168  
 Client Company : CCG  
 Arrival Time : 11/18/2024 8:30  
 Onsite Hours : 9:00

**PROCTOR DATA SUMMARY**

TEST DATE	PROCTOR ID	MAX DRY DENSITY (pcf)	OPTIMUM MOISTURE (%)	PROCTOR TYPE	SOIL DESCRIPTION
07/01/2024	26081	102.9	20.0	Standard	Reddish Brown Sandy SILT
07/01/2024	26082	94.1	24.3	Standard	Brown Sandy SILT
07/01/2024	26083	102.0	22.1	Standard	Light Brown Sandy SILT
07/26/2024	26084	102.0	19.6	Standard	Brown Sandy SILT
07/26/2024	26085	92.0	25.3	Standard	Reddish-Brown Sandy SILT
11/14/2024	26086	99.8	19.7	Standard	Brown Silty SAND