

Date : 04/08/2025
Project No : 2024C189
Client Company : WSP
Arrival Time : 04/07/2025 23:00
Onsite Hours : 06:00


ASEC Report ID : 79604
Name of the Project : Protovision PH II
Project Location : Lithia Springs
Weather :
Departure Time : 04/08/2025 5:00
ASEC Technician Name : Solomon Cherie

Our AS Engineering & Consulting (ASEC) representative arrived on site to observe field activities. The following tasks were performed:


Our representative was on site to assist in the sampling and testing of concrete placed for the Data Center slab on grade, C1 lift 1. The concrete mix design code was 40D-OTS (with non-shrinking admixture added).

A total of 84 cubic yards of concrete was placed.

We appreciate the opportunity to be of service to you on this project. If you have any questions regarding this report, please feel free to contact us. We will be more than happy to discuss it with you.



Mix design sheet



Picture showing spread test board and the test

Kenneth Mosman

Kenneth Mosman

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.