

Date : 12/18/2024
 Project No : 2024C202
 Client Company : CCG
 Arrival Time : 12/18/2024 07:15
 Onsite Hours :

ASEC Report ID : 74467
 Name of the Project : Old Griffin Rd - Hawthorne Reserve
 Project Location : Dallas
 Weather : Cloudy
 Departure Time :
 ASEC Technician Name : Solomon Cherie

Test Date	Test Number	Moisture Content (%)	Dry Density (pcf)	Proctor Number	Max. Dry Density (pcf)	Optimum Moisture (%)	Compaction (%)	Specified Compaction (%)	ASTM Test Method	Pass/Fail
12/18/2024	1	27.5	98.2	S-02	97.2	24.9	101.0	95	D6938	Pass
Location : Lot #74, Elv/Depth :2 feet below finished grade'										
Comment :										
Tested By : Solomon Cherie Gauge Serial No. : 30942										
12/18/2024	2	28.5	92.5	S-02	97.2	24.9	95.2	95	D6938	Pass
Location : Lot #74, Elv/Depth :at finished grade										
Comment :										
Tested By : Solomon Cherie Gauge Serial No. : 30942										
12/18/2024	3	30	91.2	S-02	97.2	24.9	93.8	95	D6938	Fail
Location : Lot #73, Elv/Depth :2.5 feet below finished grade										
Comment : Failing test likely due to excessively high moisture content. Recommended to scarify, aerate and recompact.										
Tested By : Solomon Cherie Gauge Serial No. : 30942										
12/18/2024	4	26.3	93.4	S-02	97.2	24.9	96.1	95	D6938	Pass
Location : Lot #107, Elv/Depth :1 foot below finished grade										
Comment :										
Tested By : Solomon Cherie Gauge Serial No. : 30942										

Remark: Test performed in general accordance with signed referenced ASTM Method.

Kenneth Mosman
Kenneth Mosman

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.

Date : 12/18/2024
Project No : 2024C202
Client Company : CCG
Arrival Time : 12/18/2024 07:15
Onsite Hours :

ASEC Report ID : 74467
Name of the Project : Old Griffin Rd - Hawthorne Reserve
Project Location : Dallas
Weather : Cloudy
Departure Time :
ASEC Technician Name : Solomon Cherie

PROCTOR DATA SUMMARY

TEST DATE	PROCTOR ID	MAX DRY DENSITY (pcf)	OPTIMUM MOISTURE (%)	PROCTOR TYPE	SOIL DESCRIPTION
10/16/2024	S-01	101.9	20.5	Standard	Tan Clayey SILT
10/31/2024	S-02	97.2	24.9	Standard	Red Sandy CLAY