

Date : 11/26/2024  
 Project No : 2024C202  
 Client Company : CCG  
 Arrival Time : 11/26/2024 10:45  
 Onsite Hours :

ASEC Report ID : 73604  
 Name of the Project : Old Griffin Rd - Hawthorne Reserve  
 Project Location : Dallas  
 Weather : Cloudy  
 Departure Time : 11/26/2024  
 ASEC Technician Name : Solomon Cherie

Test Date	Test Number	Moisture Content (%)	Dry Density (pcf)	Proctor Number	Max. Dry Density (pcf)	Optimum Moisture (%)	Compaction (%)	Specified Compaction (%)	ASTM Test Method	Pass/Fail
11/26/2024	1	28.6	87.2	S-02	97.2	24.9	89.7	95	D6938	Fail
Location : Lot #73, Elv/Depth :5 feet below finished grade										
Comment : In place moisture contents more than 3 percent over optimum. Scarifying, aerating and recompaction required.										
Tested By : Solomon Cherie Gauge Serial No. : 30942										
11/26/2024	2	31.7	108.8	S-02	97.2	24.9	85.0	95	D6938	Fail
Location : Access road, Elv/Depth :3 feet below finished grade										
Comment : In place moisture contents more than 3 percent over optimum. Scarifying, aerating and recompaction required.										
Tested By : Solomon Cherie Gauge Serial No. : 30942										

**Remark:** Test performed in general accordance with signed referenced ASTM Method.



**Kenneth Mosman**

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.

Date : 11/26/2024  
 Project No : 2024C202  
 Client Company : CCG  
 Arrival Time : 11/26/2024 10:45  
 Onsite Hours :

ASEC Report ID : 73604  
 Name of the Project : Old Griffin Rd - Hawthorne Reserve  
 Project Location : Dallas  
 Weather : Cloudy  
 Departure Time : 11/26/2024  
 ASEC Technician Name : Solomon Cherie

**PROCTOR DATA SUMMARY**

TEST DATE	PROCTOR ID	MAX DRY DENSITY (pcf)	OPTIMUM MOISTURE (%)	PROCTOR TYPE	SOIL DESCRIPTION
10/16/2024	S-01	101.9	20.5	Standard	Tan Clayey SILT
10/31/2024	S-02	97.2	24.9	Standard	Red Sandy CLAY