

Date : 01/23/2025
Project No : 2024C202
Client Company : CCG
Arrival Time : 01/23/2025 09:30
Onsite Hours : 07:30

ASEC Report ID : 76184
Name of the Project : Old Griffin Rd - Hawthorne Reserve
Project Location : Dallas
Weather : Partly cloudy
Departure Time : 01/23/2025 17:00
ASEC Technician Name : Solomon Cherie


Our AS Engineering & Consulting (ASEC) representative arrived on site to observe field activities. The following tasks were performed:

Observed the placement of fill/grading for Lots #21 through #31 and access roads in between today, spread by a 61Pxi Komatsu Bulldozer and compacted using a 815F CAT. Cutting continued from the adjacent roadway using a 349E CAT Excavator and hauling with two 745C dump trucks. Compaction tests were performed using a nuclear density gauge. General probing and proof-rolling were also performed to verify stability.

Backfilling of the sewer line between Manholes E1 and E2 continued today.

Overall, the results of density testing confirmed that fill compaction met the project and ASTM requirements. Results are attached in a separate report.

Please contact us if you have any questions regarding this report or of the density test results.



Picture showing down cutting and hauling activity



The entire backfilling area

Date : 01/23/2025
Project No : 2024C202
Client Company : CCG
Arrival Time : 01/23/2025 09:30
Onsite Hours : 07:30

ASEC Report ID : 76184
Name of the Project : Old Griffin Rd - Hawthorne Reserve
Project Location : Dallas
Weather : Partly cloudy
Departure Time : 01/23/2025 17:00
ASEC Technician Name : Solomon Cherie



Kenneth Mosman

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.