

Date : 01/31/2025
Project No : 2024C202
Client Company : CCG
Arrival Time : 01/31/2025 08:00
Onsite Hours : 04:00

ASEC Report ID : 76682
Name of the Project : Old Griffin Rd - Hawthorne Reserve
Project Location : Dallas
Weather : Cloudy and drizzle
Departure Time : 01/31/2025 12:00
ASEC Technician Name : Solomon Cherie

Our AS Engineering & Consulting (ASEC) representative arrived on site to observe field activities. The following tasks were performed:

Observed the placement of fill/grading for Lots #31 and the back of Lots #26 through 30 today, spread by a 61Pxi Komatsu Bulldozer and compacted using a 815F CAT. This area had previously been the site for a temporary pond. Cutting continued from the adjacent roadway using a 349E CAT Excavator and hauling with two 745C dump trucks. Compaction tests were performed using a nuclear density gauge. General probing and proof-rolling were also performed to verify stability.

Overall, the results of density testing confirmed that fill compaction met the project and ASTM requirements. Results are attached in a separate report.

Please contact us if you have any questions regarding this report or of the density test results.



Picture showing thin strip of backfill behind busing pads 26-30



Picture depicting lot #31 at subgrade

Kenneth Mosman

Kenneth Mosman

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.