

Date : 02/04/2025  
Project No : 2024C202  
Client Company : CCG  
Arrival Time : 02/04/2025 07:30  
Onsite Hours : 05:00

ASEC Report ID : 76909  
Name of the Project : Old Griffin Rd - Hawthorne Reserve  
Project Location : Dallas  
Weather : Cloudy  
Departure Time : 02/04/2025 12:30  
ASEC Technician Name : Solomon Cherie

Our AS Engineering & Consulting (ASEC) representative arrived on site to observe field activities. The following tasks were performed:

The contractor's plan for today was continue filling the backside of Lots #27 through #31. However, the superintendent changed the plan and proceeded with topsoil hauling.

Storm lines between Manholes E2 and E1 were backfilled and compacted. General probing using a 3/8" diameter probe rod showed this area to be stable.

Sewer lines between Manholes E2 and E3 was planned to be backfilled but was not completed today.

Please contact us if you have any questions regarding this report or of the density test results.



Picture depicting top soil hauling and filling on the green are behind the lots



Picture showing storm line stretched between Manholes E2/and E1

*Kenneth Mosman*

**Kenneth Mosman**

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.