

Date : 02/14/2025
Project No : 2024C202
Client Company : CCG
Arrival Time : 02/14/2025 08:00
Onsite Hours : 01:00

ASEC Report ID : 77299
Name of the Project : Old Griffin Rd - Hawthorne Reserve
Project Location : Dallas
Weather : Sunny
Departure Time : 02/14/2025 09:00
ASEC Technician Name : Solomon Cherie

At the request of the client, AS Engineering and Consulting (ASEC) visited the site to observe construction material testing and earthwork activities. However, due to the current site conditions, no work was performed.

- The site was extremely muddy with standing water and ice sheets throughout the area.
- Due to these conditions, it was **impossible to perform any dirt work** or compaction activities.
- The contractor **did not perform any work on-site** during this visit.
- The recommendation is to allow time for the site to dry before resuming earthwork operations.

Recommendations:

- **Site conditions should be reassessed** before scheduling further earthwork activities.
- Additional drying time may be necessary before proceeding with any soil placement or compaction.

We appreciate the opportunity to assist with this project. Should you have any questions regarding this report, please do not hesitate to contact us.



Picture showing thin layer of Ice sheet



Picture depicting muddy and wet surface



Ramchandra R. Mogulla
GA P.E. 036021
Senior Engineer

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without

Date : 02/14/2025
Project No : 2024C202
Client Company : CCG
Arrival Time : 02/14/2025 08:00
Onsite Hours : 01:00

ASEC Report ID : 77299
Name of the Project : Old Griffin Rd - Hawthorne Reserve
Project Location : Dallas
Weather : Sunny
Departure Time : 02/14/2025 09:00
ASEC Technician Name : Solomon Cherie

written approval from AS Engineering and Consulting LLC.