

Date : 02/21/2025  
 Project No : 2024C202  
 Client Company : CCG  
 Arrival Time : 02/21/2025 07:45  
 Onsite Hours :

ASEC Report ID : 77746  
 Name of the Project : Old Griffin Rd - Hawthorne Reserve  
 Project Location : Dallas  
 Weather : Sunny  
 Departure Time : 02/21/2025  
 ASEC Technician Name : Solomon Cherie

Test Date	Test Number	Moisture Content (%)	Dry Density (pcf)	Proctor Number	Max. Dry Density (pcf)	Optimum Moisture (%)	Compaction (%)	Specified Compaction (%)	ASTM Test Method	Pass/Fail
02/21/2025	1	24	78.0	S-02	97.2	24.9	80.2	95	D6938	Fail
Location : Lot #26, Elv/Depth :2 feet below finished grade Comment : Contractor informed that this area requires recompaction and retesting. Tested By : Solomon Cherie Gauge Serial No. : 30942										
02/21/2025	2	23.7	85.3	S-02	97.2	24.9	87.8	95	D6938	Fail
Location : Lot #29, Elv/Depth :3 feet below finished grade Comment : Recompaction efforts did improve compaction in this area, but more effort is still required to meet job specifications. Tested By : Solomon Cherie Gauge Serial No. : 30942										

**Remark:** Test performed in general accordance with signed referenced ASTM Method.



**Kenneth Mosman**

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.

Date : 02/21/2025  
Project No : 2024C202  
Client Company : CCG  
Arrival Time : 02/21/2025 07:45  
Onsite Hours :

ASEC Report ID : 77746  
Name of the Project : Old Griffin Rd - Hawthorne Reserve  
Project Location : Dallas  
Weather : Sunny  
Departure Time : 02/21/2025  
ASEC Technician Name : Solomon Cherie

---

**PROCTOR DATA SUMMARY**

TEST DATE	PROCTOR ID	MAX DRY DENSITY (pcf)	OPTIMUM MOISTURE (%)	PROCTOR TYPE	SOIL DESCRIPTION
10/16/2024	S-01	101.9	20.5	Standard	Tan Clayey SILT
10/31/2024	S-02	97.2	24.9	Standard	Red Sandy CLAY