

Date : 02/26/2025  
Project No : 2024C202  
Client Company : CCG  
Arrival Time : 02/26/2025 08:00  
Onsite Hours : 08:30

ASEC Report ID : 78104  
Name of the Project : Old Griffin Rd - Hawthorne Reserve  
Project Location : Dallas  
Weather : Sunny  
Departure Time : 02/26/2025 16:30  
ASEC Technician Name : Solomon Cherie


---

Our AS Engineering & Consulting (ASEC) representative arrived on site to observe field activities. The following tasks were performed:

The excavating and backfilling activities were performed throughout the day. The cut was from a nearby area and was performed by a 349E CAT Excavator whereas the hauling was performed using two heavy duty 745C tandem-axled dump trucks. The fill was spread and compacted by a heavy duty 815F CAT compactor.

Compaction tests were performed using a nuclear density gauge. Overall, the results of density testing confirmed that fill compaction met the project and ASTM requirements. Results are attached in separate reports.

Please contact us if you have any questions regarding this report or of the density test results.



Picture showing lots ba killed and compacted during the day

Date : 02/26/2025  
Project No : 2024C202  
Client Company : CCG  
Arrival Time : 02/26/2025 08:00  
Onsite Hours : 08:30

ASEC Report ID : 78104  
Name of the Project : Old Griffin Rd - Hawthorne Reserve  
Project Location : Dallas  
Weather : Sunny  
Departure Time : 02/26/2025 16:30  
ASEC Technician Name : Solomon Cherie



**Kenneth Mosman**

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.