

Date : 02/27/2025
Project No : 2024C202
Client Company : CCG
Arrival Time : 02/27/2025 08:00
Onsite Hours : 08:00

ASEC Report ID : 78155
Name of the Project : Old Griffin Rd - Hawthorne Reserve
Project Location : Dallas
Weather : Partly cloudy
Departure Time : 02/27/2025 16:00
ASEC Technician Name : Solomon Cherie

Our AS Engineering & Consulting (ASEC) representative arrived on site to observe field activities. The following tasks were performed:

Cutting and backfilling continued this day. Excavations were performed from the nearby cut area and done by a 349E Excavator.

Storm line along B line was also worked on yet backfilling and compaction has not yet started.

Compaction tests were performed using a nuclear density gauge. Overall, the results of density testing confirmed that fill compaction met the project and ASTM requirements. Results are attached in separate reports.

Please contact us if you have any questions regarding this report or of the density test results.



Picture showing temporary pond lot70 backfilling



Storm line b/n B1& B3 manhole dug and tubes are buried

Kenneth Mosman

Kenneth Mosman

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.