

Date : 02/28/2025  
Project No : 2024C202  
Client Company : CCG  
Arrival Time : 02/28/2025 07:30  
Onsite Hours : 08:00

ASEC Report ID : 78258  
Name of the Project : Old Griffin Rd - Hawthorne Reserve  
Project Location : Dallas  
Weather : Sunny  
Departure Time : 02/28/2025 15:30  
ASEC Technician Name : Solomon Cherie

Our AS Engineering & Consulting (ASEC) representative arrived on site to observe field activities. The following tasks were performed:

Observed the placement of fill/grading for Lots #70 and #71 (the previous temporary pond) today. Cutting and filling continued this day. The excavating was performed by a 349E Excavator and transporting was performed by two tandem-axled 745C trucks. Spreading was done by a 61Pxi Komatsu Bulldozer and the compaction by an 815F CAT Roller.

Storm line backfill between B1-B3 manholes compacted today whereas line B3-B5 placement is underway.

Compaction tests were performed using a nuclear density gauge. Overall, the results of density testing confirmed that fill compaction met the project and ASTM requirements. Results are attached in separate reports.

Please contact us if you have any questions regarding this report or of the density test results.



*Kenneth Mosman*

**Kenneth Mosman**

Date : 02/28/2025  
Project No : 2024C202  
Client Company : CCG  
Arrival Time : 02/28/2025 07:30  
Onsite Hours : 08:00

ASEC Report ID : 78258  
Name of the Project : Old Griffin Rd - Hawthorne Reserve  
Project Location : Dallas  
Weather : Sunny  
Departure Time : 02/28/2025 15:30  
ASEC Technician Name : Solomon Cherie

---

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.