

Date : 03/11/2025  
Project No : 2024C202  
Client Company : CCG  
Arrival Time : 03/11/2025 08:00  
Onsite Hours : 01:30

ASEC Report ID : 78644  
Name of the Project : Old Griffin Rd - Hawthorne Reserve  
Project Location : Dallas  
Weather : Clear sky  
Departure Time : 03/11/2025 09:30  
ASEC Technician Name : Solomon Cherie

As requested, the site was visited by our AS Engineering and Consulting (ASEC) representative for the purpose of providing quality control inspection and testing services. Visual observation techniques were employed to verify compliance with project drawings/specifications, applicable codes and material submittals. The following observations were observed on the site this day.

Upon arrival, the project site was observed to be too wet and muddy due to the one-inch rainfall from yesterday.

After conversation with the superintendent, he decided not to perform any backfilling, and elected to move topsoil.



Picture depicting patches of water

*Kenneth Mosman*

**Kenneth Mosman**

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.