

Date : 03/26/2025
 Project No : 2024C202
 Client Company : CCG
 Arrival Time : 03/26/2025 08:00
 Onsite Hours :

ASEC Report ID : 79094
 Name of the Project : Old Griffin Rd - Hawthorne Reserve
 Project Location : Dallas
 Weather : Clear sky
 Departure Time : 03/26/2025
 ASEC Technician Name : Solomon Cherie

Test Date	Test Number	Moisture Content (%)	Dry Density (pcf)	Proctor Number	Max. Dry Density (pcf)	Optimum Moisture (%)	Compaction (%)	Specified Compaction (%)	ASTM Test Method	Pass/Fail
03/26/2025	1	25.7	96.5	S-02	97.2	24.9	99.3	95	D6938	Pass
Location : Lot #62, Elv/Depth :at finished subgrade										
Comment :										
Tested By : Solomon Cherie Gauge Serial No. : 30942										
03/26/2025	2	27.9	90.6	S-02	97.2	24.9	93.2	95	D6938	Fail
Location : Lot #63, Elv/Depth :at finished subgrade										
Comment : Recommended that his area be recompact to achieve project specifications.										
Tested By : Solomon Cherie Gauge Serial No. : 30942										

Remark: Test performed in general accordance with signed referenced ASTM Method.



Kenneth Mosman

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.

Date : 03/26/2025
 Project No : 2024C202
 Client Company : CCG
 Arrival Time : 03/26/2025 08:00
 Onsite Hours :

ASEC Report ID : 79094
 Name of the Project : Old Griffin Rd - Hawthorne Reserve
 Project Location : Dallas
 Weather : Clear sky
 Departure Time : 03/26/2025
 ASEC Technician Name : Solomon Cherie

PROCTOR DATA SUMMARY

TEST DATE	PROCTOR ID	MAX DRY DENSITY (pcf)	OPTIMUM MOISTURE (%)	PROCTOR TYPE	SOIL DESCRIPTION
10/16/2024	S-01	101.9	20.5	Standard	Tan Clayey SILT
10/31/2024	S-02	97.2	24.9	Standard	Red Sandy CLAY
03/14/2025	ASECP006	92.1	27.0	Standard	Red brown Silty CLAY