

Date : 04/03/2025
Project No : 2024C202
Client Company : CCG
Arrival Time : 04/03/2025 07:30
Onsite Hours :

ASEC Report ID : 79403
Name of the Project : Old Griffin Rd - Hawthorne Reserve
Project Location : Dallas
Weather : Sunny
Departure Time : 04/03/2025
ASEC Technician Name : Solomon Cherie

The downcut and backfilling activities were carried out as usual for the day. The downcut is in a close by cut area and is done by the 349E CAT Excavator. The two heat duty 745C Loading Truck did hauling of first from cut area to the backfill area.

The back fill location is at Lots# 48 & 49. The 61Pxi Komatsu Bulldozer spread the hauled dirt whereas the 815F sheet foot CAT Roller compacted the dirt.

Nuclear gauge test shows 95% compaction and slightly higher moisture to the optimum. However, proof rolling shows no pumping suggesting good compaction.

The total area of backfill for the day is 160×100 square feet.

Kenneth Mosman

Kenneth Mosman

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.