


Date : 06/12/2025  
Project No : 2024C202  
Client Company : CCG  
Arrival Time : 06/12/2025 08:00  
Onsite Hours : 04:00

ASEC Report ID : 82246  
Name of the Project : Old Griffin Rd - Hawthorne Reserve  
Project Location : Dallas  
Weather : Sunny  
Departure Time : 06/12/2025 12:00  
ASEC Technician Name : Clyde Smith

As requested, the site was visited by our AS Engineering and Consulting (ASEC) representative for the purpose of providing quality control inspection and testing services. Visual observation techniques were employed to verify compliance with project drawing/specifications, applicable codes, and materials submittals. The following observations were observed on site this day.

Our ASEC representative was on site as requested and observed proof-rolling of subgrades soils for roadway areas using a loaded tandem dump truck hauling 18 tons of stone and making two passes over all roadway areas. Surficial subgrade soils appeared stable under proof-rolling except noted below on attached sketch. Six small, isolated areas were recommended for undercut by clipping two (2) to four (4) inches and replacing with additional GAB.

We appreciate the opportunity to be of service to you on this project. If you have any questions regarding this report, please feel free to contact us. We will be more than happy to discuss it with you.



Date : 06/12/2025  
Project No : 2024C202  
Client Company : CCG  
Arrival Time : 06/12/2025 08:00  
Onsite Hours : 04:00

ASEC Report ID : 82246  
Name of the Project : Old Griffin Rd - Hawthorne Reserve  
Project Location : Dallas  
Weather : Sunny  
Departure Time : 06/12/2025 12:00  
ASEC Technician Name : Clyde Smith



*Kenneth Mosman*

**Kenneth Mosman**

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.