

Date : 06/24/2025
Project No : 2024C202
Client Company : CCG
Arrival Time : 06/24/2025 07:00
Onsite Hours : 04:30

ASEC Report ID : 82542
Name of the Project : Old Griffin Rd - Hawthorne Reserve
Project Location : Dallas
Weather : sunny
Departure Time : 06/24/2025 11:30
ASEC Technician Name : Clyde Smith

As requested, the site was visited by our AS Engineering and Consulting (ASEC) representative for the purpose of providing quality control inspection and testing services. Visual observation techniques were employed to verify compliance with project drawing/specifications, applicable codes, and materials submittals. The following observations were observed on site this day.

Our ASEC representative was on site as requested to observe proof-rolling of roadway subgrades using a loaded tandem dump truck with 18 tons of stone making two passes over all areas. The subgrade soils at roadway C appeared stable under traffic except isolated areas noted below. The deficient areas were recommended for repair by undercutting and replacing with additional base stone. The first recommendation was to replace with dry compacted soils, however, the contractor stated there was no available dry soils on site. Deficient areas noted were: (1.30' x 5' x 6"), (2.30' x 4' x 6"), (3.20' x 10' x 6"), (4.12' x 4' x 6"), (5.95' x 20' x 3') (repair starts at 4" water line repair) and (6.108' x 15' x 2.5'). Stabilization fabric and baby surge stone will be used in the deeper areas. The writer also observed repairs performed at the roadway D cul-de-sac with an average depth of (36" x 90' x 25').

We appreciate the opportunity to be of service to you on this project. If you have any questions regarding this report, please feel free to contact us. We will be more than happy to discuss it with you.



Date : 06/24/2025
Project No : 2024C202
Client Company : CCG
Arrival Time : 06/24/2025 07:00
Onsite Hours : 04:30

ASEC Report ID : 82542
Name of the Project : Old Griffin Rd - Hawthorne Reserve
Project Location : Dallas
Weather : sunny
Departure Time : 06/24/2025 11:30
ASEC Technician Name : Clyde Smith



Date : 06/24/2025
Project No : 2024C202
Client Company : CCG
Arrival Time : 06/24/2025 07:00
Onsite Hours : 04:30

ASEC Report ID : 82542
Name of the Project : Old Griffin Rd - Hawthorne Reserve
Project Location : Dallas
Weather : sunny
Departure Time : 06/24/2025 11:30
ASEC Technician Name : Clyde Smith



Kenneth Mosman

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.