

Date : 06/12/2025
Project No : 2024C202
Client Company : CCG
Arrival Time : 06/12/2025 11:30
Onsite Hours : 04:00

ASEC Report ID : 82450
Name of the Project : Old Griffin Rd - Hawthorne Reserve
Project Location : Dallas
Weather : sunny
Departure Time : 06/12/2025 15:30
ASEC Technician Name : Aminullah Azimi

As requested, the site was visited by our AS Engineering and Consulting (ASEC) representative for the purpose of providing quality control inspection and testing services. Visual observation techniques were employed to verify compliance with project drawings, specifications, applicable codes, and approved material submittals.

Proof-rolling was performed by our ASEC representative, Clyde Smith with the contractor's equipment operator in attendance. During the process, several areas were identified requiring undercutting due to poor subgrade stability. The contractor completed the necessary undercutting and backfilled the areas with graded aggregate base (GAB) material, in accordance with project specifications.

Additionally, two bulk samples of fill material were collected on site and delivered to the laboratory for Standard Proctor testing to determine moisture-density relationships.

We appreciate the opportunity to be of service to you on this project. If you have any questions regarding this report, please feel free to contact us. We will be more than happy to discuss it with you.



Date : 06/12/2025
Project No : 2024C202
Client Company : CCG
Arrival Time : 06/12/2025 11:30
Onsite Hours : 04:00

ASEC Report ID : 82450
Name of the Project : Old Griffin Rd - Hawthorne Reserve
Project Location : Dallas
Weather : sunny
Departure Time : 06/12/2025 15:30
ASEC Technician Name : Aminullah Azimi



Kenneth Mosman

Kenneth Mosman

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.