

Date : 10/24/2025  
Project No : 2024C202  
Client Company : CCG  
Arrival Time : 10/24/2025 08:00  
Onsite Hours : 03:00

ASEC Report ID : 87342  
Name of the Project : Old Griffin Rd - Hawthorne Reserve  
Project Location : Dallas  
Weather : Sunny  
Departure Time : 10/24/2025 11:00  
ASEC Technician Name : Clyde Smith

As requested, the site was visited by our AS Engineering and Consulting (ASEC) representative for the purpose of providing quality control inspection and testing services. Visual observation techniques were employed to verify compliance with project drawing/specifications, applicable codes, and materials submittals. The following observations were observed on site this day.

On the above date our representative was on site to observe proof-rolling of the roadway subgrades leading into phase 2 along with members from Baldwin Paving and the Paulding County officials. The subgrade soils were proof-rolled using a loaded tandem dump truck loaded with approximately 18 tons of base stone. The subgrade soils appeared stable under traffic with no apparent movement except one isolated area located at the north end of the roadway due to an electrical conduit crossing. It was recommended to undercut the area across the roadway by six feet wide by -6" deep and replace with additional base stone material. The contractor began placing base stone over the approved areas. All areas observed appeared to be in compliance with site plans and specifications. Note: any approved areas not covered with base rock prior to a rain event must be reobserved prior to placing base stone.

We appreciate the opportunity to be of service to you on this project. If you have any questions regarding this report, please feel free to contact us. We will be more than happy to discuss it with you.




Proof rolling of sub grades at roadway into phase 2



Date : 10/24/2025  
Project No : 2024C202  
Client Company : CCG  
Arrival Time : 10/24/2025 08:00  
Onsite Hours : 03:00

ASEC Report ID : 87342  
Name of the Project : Old Griffin Rd - Hawthorne Reserve  
Project Location : Dallas  
Weather : Sunny  
Departure Time : 10/24/2025 11:00  
ASEC Technician Name : Clyde Smith



*Kenneth Mosman*

**Kenneth Mosman**

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.