

Daily Field Report

Date: 11/11/2025 Project No: 2024C202 Client Company: CCG Arrival Time: 11/11/2025 Onsite Hours: N/A ASEC Report ID : 87732 Name of the Project : Old Griffin Rd - Hawthorne Reserve Project Location : Dallas

Weather: sunny

Departure Time : 11/11/2025 ASEC Technician Name : Russell Hendrix

As requested, the site was visited by our AS Engineering and Consulting (ASEC) representative for the purpose of providing quality control inspection and testing services. Visual observation techniques were employed to verify compliance with project drawing/specifications, applicable codes, and materials submittals. The following observations were observed on site this day.

Site Observations:

A **proof-roll** was performed for a **small road section** located at the back of the Hawthorne Reserve development (station numbers unavailable). Present during the proof-roll were **David from Baldwin Paving** and **Mike** representing **Paulding County**.

It was unanimously agreed that the proof-roll results were generally acceptable with two exceptions:

- 1. **One area within the cul-de-sac** (see attached photo).
- 2. A small trench area adjacent to the cul-de-sac.

These areas were marked in the field by a representative from Baldwin Paving, and the county representative provided remediation guidance, recommending that approximately 4-6 inches of soil be removed and replaced with GAB (Graded Aggregate Base).

Remarks:

Remediation activities were **not observed** during this visit. A **follow-up proof-roll** will be **required after all GAB placement** has been completed in the identified areas.



Daily Field Report

ASEC Report ID : 87732 Name of the Project : Old Griffin Rd - Hawthorne Reserve

Project Location : Dallas Weather : sunny

Departure Time: 11/11/2025 ASEC Technician Name: Russell Hendrix

Date: 11/11/2025 Project No: 2024C202 Client Company: CCG Arrival Time: 11/11/2025 Onsite Hours: N/A



Remediation area



Tandem axel dump truck loaded



Load weight



The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consultiing LLC.