

Date : 03/03/2026
Project No : 2024C202
Client Company : CCG
Arrival Time : 03/03/2026 10:30
Onsite Hours : 02:00

ASEC Report ID : 90904
Name of the Project : Old Griffin Rd - Hawthorne Reserve
Project Location : Dallas
Weather : cloudy
Departure Time : 03/03/2026 12:30
ASEC Technician Name : Clyde Smith

As requested, the site was visited by our AS Engineering and Consulting (ASEC) representative for the purpose of providing quality control inspection and testing services. Visual observation techniques were employed to verify compliance with project drawing/specifications, applicable codes, and materials submittals. The following observations were observed on site this day.

On the above date our representative was on site to observe proof-rolling of sub grade soils on the Old Griffin Road relocation between stations 0+00 and 5+00 using a loaded tandem dump truck having 18.5 tons of base stone. The contractor made two passes over all areas and areas having moderate to severe movement under traffic were painted for repairing by undercutting. The following dimensions were observed and painted for repair replacing with additional base stone.

1.10'x18'x12"

2.90'x15'x10"

3.30'x7'x10"

4.35'x10'x8"

5.15'x8'x8"

6.40'x6'x8"

7.90'x15'x10"

We appreciate the opportunity to be of service to you on this project. If you have any questions regarding this report, please feel free to contact us. We will be more than happy to discuss it with you.



Kenneth Mosman

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.