

Date : 03/05/2026
Project No : 2024C202
Client Company : CCG
Arrival Time : 03/05/2026 14:00
Onsite Hours : 02:00

ASEC Report ID : 91085
Name of the Project : Old Griffin Rd - Hawthorne Reserve
Project Location : Dallas
Weather : sunny
Departure Time : 03/05/2026 16:00
ASEC Technician Name : Clyde Smith

On the above date the writer was onsite as requested and observed proof rolling of sub base stone placement at west side lane relocation after sub grade repairs were made. The sub base stone was proof rolled using a loaded tandem dump truck having 20 tons of base rock making two passes over all areas. The sub base proof roll was observed between station # 0+00 and 5+00. The proof roll appeared stable under traffic with no apparent movement and was approved for asphalt paving. The observations were also made with Paulding county and the contractor ECG.



Date : 03/05/2026
Project No : 2024C202
Client Company : CCG
Arrival Time : 03/05/2026 14:00
Onsite Hours : 02:00

ASEC Report ID : 91085
Name of the Project : Old Griffin Rd - Hawthorne Reserve
Project Location : Dallas
Weather : sunny
Departure Time : 03/05/2026 16:00
ASEC Technician Name : Clyde Smith



The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.