

Date : 04/05/2025  
Project No : 2024C213  
Client Company : WDG  
Arrival Time : 04/05/2025 7:30  
Onsite Hours : 9:30

ASEC Report ID : 80153  
Name of the Project : Covington Town Center PH II  
Project Location : Covington, GA  
Weather : sunny  
Departure Time : 04/05/2025 17:00  
ASEC Technician Name : Aminullah Azimi

| Test Date  | Test Number | Moisture Content (%) | Dry Density (pcf) | Proctor Number | Max. Dry Density (pcf) | Optimum Moisture (%) | Compaction (%) | Specified Compaction (%) | ASTM Test Method | Pass/Fail |
|--|-------------|----------------------|-------------------|----------------|------------------------|----------------------|----------------|--------------------------|------------------|-----------|
| 04/05/2025   | 1           | 17.5                 | 104.9             | ASECP001       | 106.0                  | 18.2                 | 99.0           | 95                       | D6938            | Pass      |
| Location : water storm trench, 22 feet SE from MHA0, Elv/Depth :1 foot below finished grade    |             |                      |                   |                |                        |                      |                |                          |                  |           |
| Comment :  |             |                      |                   |                |                        |                      |                |                          |                  |           |
| Tested By : Aminullah Azimi Gauge Serial No. : 85759   |             |                      |                   |                |                        |                      |                |                          |                  |           |
| 04/05/2025   | 2           | 17.5                 | 104.6             | ASECP001       | 106.0                  | 18.2                 | 98.7           | 95                       | D6938            | Pass      |
| Location : water storm trench, 40 feet NW from MHA1, Elv/Depth :1 foot below finished grade    |             |                      |                   |                |                        |                      |                |                          |                  |           |
| Comment :  |             |                      |                   |                |                        |                      |                |                          |                  |           |
| Tested By : Aminullah Azimi Gauge Serial No. : 85759   |             |                      |                   |                |                        |                      |                |                          |                  |           |
| 04/05/2025   | 3           | 17.5                 | 104.8             | ASECP001       | 106.0                  | 18.2                 | 98.9           | 95                       | D6938            | Pass      |
| Location : water storm trench, between MHA0 and MHA1, Elv/Depth :0.5 foot below finished grade |             |                      |                   |                |                        |                      |                |                          |                  |           |
| Comment :  |             |                      |                   |                |                        |                      |                |                          |                  |           |
| Tested By : Aminullah Azimi Gauge Serial No. : 85759   |             |                      |                   |                |                        |                      |                |                          |                  |           |
| 04/05/2025   | 4           | 17.6                 | 104.3             | ASECP001       | 106.0                  | 18.2                 | 98.4           | 98                       | D6938            | Pass      |
| Location : water storm trench, 12 feet SW from MHA0, Elv/Depth :subgrade finished grade        |             |                      |                   |                |                        |                      |                |                          |                  |           |
| Comment :  |             |                      |                   |                |                        |                      |                |                          |                  |           |
| Tested By : Aminullah Azimi Gauge Serial No. : 85759   |             |                      |                   |                |                        |                      |                |                          |                  |           |
| 04/05/2025   | 5           | 17.1                 | 105.0             | ASECP001       | 106.0                  | 18.2                 | 99.1           | 98                       | D6938            | Pass      |
| Location : water storm trench, 15 feet NW from MHA1, Elv/Depth :at finished grade              |             |                      |                   |                |                        |                      |                |                          |                  |           |
| Comment :  |             |                      |                   |                |                        |                      |                |                          |                  |           |
| Tested By : Aminullah Azimi Gauge Serial No. : 85759   |             |                      |                   |                |                        |                      |                |                          |                  |           |
| 04/05/2025   | 6           | 17.7                 | 105.0             | ASECP001       | 106.0                  | 18.2                 | 99.1           | 98                       | D6938            | Pass      |
| Location : water storm trench, 12 feet East from MHA1, Elv/Depth :at finished grade            |             |                      |                   |                |                        |                      |                |                          |                  |           |
| Comment :  |             |                      |                   |                |                        |                      |                |                          |                  |           |
| Tested By : Aminullah Azimi Gauge Serial No. : 85759   |             |                      |                   |                |                        |                      |                |                          |                  |           |

**Remark:** Test performed in general accordance with signed referenced ASTM Method.



**Kenneth Mosman**

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.

Date : 04/05/2025  
 Project No : 2024C213  
 Client Company : WDG  
 Arrival Time : 04/05/2025 7:30  
 Onsite Hours : 9:30

ASEC Report ID : 80153  
 Name of the Project : Covington Town Center PH II  
 Project Location : Covington, GA  
 Weather : sunny  
 Departure Time : 04/05/2025 17:00  
 ASEC Technician Name : Aminullah Azimi

**PROCTOR DATA SUMMARY**

| TEST DATE  | PROCTOR ID  | MAX DRY DENSITY (pcf) | OPTIMUM MOISTURE (%) | PROCTOR TYPE | SOIL DESCRIPTION          |
|------------|-------------|-----------------------|----------------------|--------------|---------------------------|
| 03/06/2025 | ASECP001    | 106.0                 | 18.2                 | Standard     | Red Clayey SAND with silt |
| 04/17/2025 | 2025-017 SP | 99.0                  | 18.3                 | Standard     | Brown Silty SAND          |
| 04/15/2025 | 28586       | 98.7                  | 20.6                 | Standard     | Gray Brown Sandy Silt     |