

Date : 04/16/2025
 Project No : 2024C213
 Client Company : WDG
 Arrival Time : 04/16/2025 08:00
 Onsite Hours :

ASEC Report ID : 79981
 Name of the Project : Covington Town Center PH II
 Project Location : Covington, GA
 Weather :
 Departure Time : 04/16/2025
 ASEC Technician Name : Solomon Cherie

Test Date	Test Number	Moisture Content (%)	Dry Density (pcf)	Proctor Number	Max. Dry Density (pcf)	Optimum Moisture (%)	Compaction (%)	Specified Compaction (%)	ASTM Test Method	Pass/Fail
04/16/2025	1	18.8	102.2	ASECP001	106.0	18.2	96.4	95	D6938	Pass
Location : Sewer line b/n 8E and 8F, Elv/Depth :2 feet below finished grade										
Comment :										
Tested By : Solomon Cherie Gauge Serial No. : 30942										
04/16/2025	2	18.2	97.2	ASECP001	106.0	18.2	91.7	95	D6938	Fail
Location : Storm line b/n A0 and B1, Elv/Depth :2.5 feet below finished grade										
Comment : Contractor informed of failing test and recommended recompaction and retesting. Moisture contents were okay.										
Tested By : Solomon Cherie Gauge Serial No. : 30942										

Remark: Test performed in general accordance with signed referenced ASTM Method.



Kenneth Mosman

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.

Date : 04/16/2025
Project No : 2024C213
Client Company : WDG
Arrival Time : 04/16/2025 08:00
Onsite Hours :

ASEC Report ID : 79981
Name of the Project : Covington Town Center PH II
Project Location : Covington, GA
Weather :
Departure Time : 04/16/2025
ASEC Technician Name : Solomon Cherie

PROCTOR DATA SUMMARY

TEST DATE	PROCTOR ID	MAX DRY DENSITY (pcf)	OPTIMUM MOISTURE (%)	PROCTOR TYPE	SOIL DESCRIPTION
03/06/2025	ASECP001	106.0	18.2	Standard	Red Clayey SAND with silt
04/17/2025	2025-017 SP	99.0	18.3	Standard	Brown Silty SAND
04/15/2025	28586	98.7	20.6	Standard	Gray Brown Sandy Silt