

Date : 04/28/2025
Project No : 2024C213
Client Company : WDG
Arrival Time : 04/28/2025 07:30
Onsite Hours : 07:30

ASEC Report ID : 80628
Name of the Project : Covington Town Center PH II
Project Location : Covington, GA
Weather :
Departure Time : 04/28/2025 15:00
ASEC Technician Name : Solomon Cherie

As requested, the site was visited by our AS Engineering and Consulting (ASEC) representative for the purpose of providing quality control inspection and testing services. Visual observation techniques were employed to verify compliance with project drawing/specifications, applicable codes, and materials submittals. The following observations were observed on site this day.

Our ASEC representative was on site as requested and observed the grading contractor continue placing backfill for the waterline. Compaction testing results exhibited higher than optimum moisture contents resulting in low compaction. Recommended to scarify, aerate and recompact. Contractor elected to remove wet materials and replace with No. 57 stone. Results are attached.

The retaining wall construction began today with the placement of block. Due to wet site conditions, no backfilling was started yet.

We appreciate the opportunity to be of service to you on this project. If you have any questions regarding this report, please feel free to contact us. We will be more than happy to discuss it with you.



Picture showing fire wall line backfilled and packed



Picture depicting retaining wall just started

Date : 04/28/2025
Project No : 2024C213
Client Company : WDG
Arrival Time : 04/28/2025 07:30
Onsite Hours : 07:30

ASEC Report ID : 80628
Name of the Project : Covington Town Center PH II
Project Location : Covington, GA
Weather :
Departure Time : 04/28/2025 15:00
ASEC Technician Name : Solomon Cherie



Photo showing water line with wet dirt excavated to be backfilled by rock

Kenneth Mosman

Kenneth Mosman

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.