

Date : 05/20/2025
Project No : 2024C213
Client Company : WDG
Arrival Time : 05/20/2025 08:15
Onsite Hours : 9:15

ASEC Report ID : 81795
Name of the Project : Covington Town Center PH II
Project Location : Covington, GA
Weather :
Departure Time : 05/20/2025 17:30
ASEC Technician Name : Solomon Cherie

As requested, the site was visited by our AS Engineering and Consulting (ASEC) representative for the purpose of providing quality control inspection and testing services. Visual observation techniques were employed to verify compliance with project drawing/specifications, applicable codes, and materials submittals. The following observations were observed on site this day.

Our ASEC representative was on site as requested and observed the backfilling of the retaining wall today. Three (3) lifts were placed and compacted using small trench equipment. Compaction testing was performed for each lift. Results are attached.

About 185 feet of wall was worked on today with approximately 4 feet of backfill to go.

We appreciate the opportunity to be of service to you on this project. If you have any questions regarding this report, please feel free to contact us. We will be more than happy to discuss it with you.



Photo depicting backfilled retaining wall on the back side

Kenneth Mosman

Kenneth Mosman

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.