

Date : 05/19/2025
Project No : 2024C213
Client Company : WDG
Arrival Time : 05/19/2025 7:00
Onsite Hours : 06:00

ASEC Report ID : 81869
Name of the Project : Covington Town Center PH II
Project Location : Covington, GA
Weather : cloudy
Departure Time : 05/19/2025 13:00
ASEC Technician Name : Aminullah Azimi

As requested, the site was visited by our AS Engineering and Consulting (ASEC) representative for the purpose of providing quality control inspection and testing services. Visual observation techniques were employed to verify compliance with project drawing/specifications, applicable codes, and materials submittals. The following observations were observed on site this day.

- **Backfill Delay Due to Moisture Content:**

The contractor canceled the scheduled backfill for the retaining wall due to rainfall the previous day, resulting in a moisture content of 30%. This moisture level exceeded the specified range, necessitating the delay.

- **Test Pits for Rock Depth:**

Test pits were performed to determine the depth of rock for the next building's foundation. A total of 10 test pits were excavated, revealing rock at varying depths:

- Test Pit 1: 6 feet
- Test Pit 2: 3 feet
- Test Pit 3: 3 feet
- Test Pit 4: 4 feet
- Test Pit 5: 5 feet
- Test Pit 6: 6 feet
- Test Pit 7: 5 feet
- Test Pit 8: 6 feet
- Test Pit 9: 4 feet

Date : 05/19/2025
Project No : 2024C213
Client Company : WDG
Arrival Time : 05/19/2025 7:00
Onsite Hours : 06:00

ASEC Report ID : 81869
Name of the Project : Covington Town Center PH II
Project Location : Covington, GA
Weather : cloudy
Departure Time : 05/19/2025 13:00
ASEC Technician Name : Aminullah Azimi

- Test Pit 10: 4 feet

We appreciate the opportunity to be of service to you on this project. If you have any questions regarding this report, please feel free to contact us. We will be more than happy to discuss it with you.



Date : 05/19/2025
Project No : 2024C213
Client Company : WDG
Arrival Time : 05/19/2025 7:00
Onsite Hours : 06:00

ASEC Report ID : 81869
Name of the Project : Covington Town Center PH II
Project Location : Covington, GA
Weather : cloudy
Departure Time : 05/19/2025 13:00
ASEC Technician Name : Aminullah Azimi



Date : 05/19/2025
Project No : 2024C213
Client Company : WDG
Arrival Time : 05/19/2025 7:00
Onsite Hours : 06:00

ASEC Report ID : 81869
Name of the Project : Covington Town Center PH II
Project Location : Covington, GA
Weather : cloudy
Departure Time : 05/19/2025 13:00
ASEC Technician Name : Aminullah Azimi



Kenneth Mosman

Kenneth Mosman

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.