

Date : 06/04/2025  
Project No : 2024C213  
Client Company : WDG  
Arrival Time : 06/04/2025 08:30  
Onsite Hours : 01:45

ASEC Report ID : 81962  
Name of the Project : Covington Town Center PH II  
Project Location : Covington, GA  
Weather : Overcast  
Departure Time : 06/04/2025 10:15  
ASEC Technician Name : Sean Willett

As requested, the site was visited by our AS Engineering and Consulting (ASEC) representative for the purpose of providing quality control inspection and testing services. Visual observation techniques were employed to verify compliance with project drawing/specifications, applicable codes, and materials submittals. The following observations were observed on site this day.

On the above date, the technician was on site as requested by the contractor (Fulcrum) for the observation/testing of fill/backfill.

The technician density tested backfill for the retaining wall located on the back side of the site along the main road and also a retaining wall located on the right side of main building.

All tests showed to be low compaction and too high moisture contents. The technician provided test results to the foreman (Buck) and recommended to allow for aeration before recompacting.

Several moisture content tests were performed with results of 20.2, 22.4 and 19.8.

We appreciate the opportunity to be of service to you on this project. If you have any questions regarding this report, please feel free to contact us. We will be more than happy to discuss it with you.



back wall long main road



wall on main building

Date : 06/04/2025  
Project No : 2024C213  
Client Company : WDG  
Arrival Time : 06/04/2025 08:30  
Onsite Hours : 01:45

ASEC Report ID : 81962  
Name of the Project : Covington Town Center PH II  
Project Location : Covington, GA  
Weather : Overcast  
Departure Time : 06/04/2025 10:15  
ASEC Technician Name : Sean Willett



back wall along main road

*Kenneth Mosman*

**Kenneth Mosman**

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.