

Date : 06/05/2025  
Project No : 2024C213  
Client Company : WDG  
Arrival Time : 06/05/2025 09:00  
Onsite Hours : 02:00

ASEC Report ID : 82213  
Name of the Project : Covington Town Center PH II  
Project Location : Covington, GA  
Weather : sunny  
Departure Time : 06/05/2025 11:00  
ASEC Technician Name : Sean Willett

Test Date	Test Number	Moisture Content (%)	Dry Density (pcf)	Proctor Number	Max. Dry Density (pcf)	Optimum Moisture (%)	Compaction (%)	Specified Compaction (%)	ASTM Test Method	Pass/Fail
06/05/2025	1	19.5	94.4	2025-017 SP	99.0	18.3	95.4	90	D2937	Pass
Location : Left side of retaining wall located along main road , Elv/Depth :2 feet below finished grade Comment : Tested By : Sean Willett										
06/05/2025	2	22.0	90.3	2025-017 SP	99.0	18.3	91.2	90	D2937	Pass
Location : Middle of retaining wall located along main road, Elv/Depth :2 feet below finished grade Comment : Tested By : Sean Willett										
06/05/2025	3	20.9	90.3	2025-017 SP	99.0	18.3	91.2	90	D2937	Pass
Location : Right side of retaining wall located along main road, Elv/Depth :2 feet below finished grade Comment : Tested By : Sean Willett										
06/05/2025	4	23.6	88.5	2025-017 SP	99.0	18.3	89.4	90	D2937	Fail
Location : Left side of retaining wall located on building pad, Elv/Depth :2 feet below finished grade Comment : In-situ moisture contents well above optimum. Materials should be removed, scarified and aerated. Tested By : Sean Willett										
06/05/2025	5	34.0	80.4	2025-017 SP	99.0	18.3	81.2	90	D2937	Fail
Location : Middle of retaining wall located on building pad, Elv/Depth :2 feet below finished grade Comment : In-situ moisture contents well above optimum. Materials should be removed, scarified and aerated. Tested By : Sean Willett										
06/05/2025	6	24.0	85.0	2025-017 SP	99.0	18.3	85.9	90	D2937	Fail
Location : Right side of retaining wall located on building pad, Elv/Depth :2 feet below finished grade Comment : In-situ moisture contents well above optimum. Materials should be removed, scarified and aerated. Tested By : Sean Willett										
06/05/2025	7	20.3	90.1	2025-017 SP	99.0	18.3	91.0	90	D2937	Pass
Location : Middle of retaining wall located on building pad (retest), Elv/Depth :2 feet below finished grade Comment : Tested By : Sean Willett										

**Remark:** Test performed in general accordance with signed referenced ASTM Method.

  
**Kenneth Mosman**

Date : 06/05/2025  
Project No : 2024C213  
Client Company : WDG  
Arrival Time : 06/05/2025 09:00  
Onsite Hours : 02:00

## Density Test Report

ASEC Report ID : 82213  
Name of the Project : Covington Town Center PH II  
Project Location : Covington, GA  
Weather : sunny  
Departure Time : 06/05/2025 11:00  
ASEC Technician Name : Sean Willett

---

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.

Date : 06/05/2025  
Project No : 2024C213  
Client Company : WDG  
Arrival Time : 06/05/2025 09:00  
Onsite Hours : 02:00

ASEC Report ID : 82213  
Name of the Project : Covington Town Center PH II  
Project Location : Covington, GA  
Weather : sunny  
Departure Time : 06/05/2025 11:00  
ASEC Technician Name : Sean Willett

**PROCTOR DATA SUMMARY**

TEST DATE	PROCTOR ID	MAX DRY DENSITY (pcf)	OPTIMUM MOISTURE (%)	PROCTOR TYPE	SOIL DESCRIPTION
03/06/2025	ASECP001	106.0	18.2	Standard	Red Clayey SAND with silt
04/17/2025	2025-017 SP	99.0	18.3	Standard	Brown Silty SAND
04/15/2025	28586	98.7	20.6	Standard	Gray Brown Sandy Silt