

Date : 06/03/2025
Project No : 2024C213
Client Company : WDG
Arrival Time : 06/03/2025 08:30
Onsite Hours : 01:30

ASEC Report ID : 82187
Name of the Project : Covington Town Center PH II
Project Location : Covington, GA
Weather : overcast
Departure Time : 06/03/2025 10:00
ASEC Technician Name : Sean Willett

Test Date	Test Number	Moisture Content (%)	Dry Density (pcf)	Proctor Number	Max. Dry Density (pcf)	Optimum Moisture (%)	Compaction (%)	Specified Compaction (%)	ASTM Test Method	Pass/Fail
06/03/2025	1	24.3	89.6	ASECP001	106.0	18.2	84.5	90	D2937	Fail
Location : Left side on retaining wall located along main road, Elv/Depth :2 feet below finished grade										
Comment : In-situ moisture contents well above optimum. Recommended that these materials be removed, spread out and aerated to reduce moisture content.										
Tested By : Sean Willett										
06/03/2025	2	26.0	87.1	ASECP001	106.0	18.2	82.2	90	D2937	Fail
Location : Middle of retaining wall located along main road, Elv/Depth :2 feet below finished grade										
Comment : In-situ moisture contents well above optimum. Recommended that these materials be removed, spread out and aerated to reduce moisture content.										
Tested By : Sean Willett										
06/03/2025	3	23.1	89.9	ASECP001	106.0	18.2	84.8	90	D2937	Fail
Location : Right side of retaining wall located along main road, Elv/Depth :2 feet below finished grade										
Comment : In-situ moisture contents well above optimum. Recommended that these materials be removed, spread out and aerated to reduce moisture content.										
Tested By : Sean Willett										
06/03/2025	4	28.2	84.1	ASECP001	106.0	18.2	79.3	90	D2937	Fail
Location : Left side of retaining wall located on building pad, Elv/Depth :2 feet below finished grade										
Comment : In-situ moisture contents well above optimum. Recommended that these materials be removed, spread out and aerated to reduce moisture content.										
Tested By : Sean Willett										
06/03/2025	5	25.2	84.6	ASECP001	106.0	18.2	79.8	90	D2937	Fail
Location : Middle of retaining wall located on building pad, Elv/Depth :2 feet below finished grade										
Comment : In-situ moisture contents well above optimum. Recommended that these materials be removed, spread out and aerated to reduce moisture content.										
Tested By : Sean Willett										
06/03/2025	6	27.7	83.1	ASECP001	106.0	18.2	78.4	90	D2937	Fail
Location : Right side of retaining wall located on building pad, Elv/Depth :2 feet below finished grade										
Comment : In-situ moisture contents well above optimum. Recommended that these materials be removed, spread out and aerated to reduce moisture content.										
Tested By : Sean Willett										

Remark: Test performed in general accordance with signed referenced ASTM Method.


Kenneth Mosman

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.

Date : 06/03/2025
Project No : 2024C213
Client Company : WDG
Arrival Time : 06/03/2025 08:30
Onsite Hours : 01:30

ASEC Report ID : 82187
Name of the Project : Covington Town Center PH II
Project Location : Covington, GA
Weather : overcast
Departure Time : 06/03/2025 10:00
ASEC Technician Name : Sean Willett

PROCTOR DATA SUMMARY

TEST DATE	PROCTOR ID	MAX DRY DENSITY (pcf)	OPTIMUM MOISTURE (%)	PROCTOR TYPE	SOIL DESCRIPTION
03/06/2025	ASECP001	106.0	18.2	Standard	Red Clayey SAND with silt
04/17/2025	2025-017 SP	99.0	18.3	Standard	Brown Silty SAND
04/15/2025	28586	98.7	20.6	Standard	Gray Brown Sandy Silt