

Date : 11/21/2024
Project No : 2024C217
Client Company : Artisan
Arrival Time : 11/21/2024 08:00
Onsite Hours : 02:00

ASEC Report ID : 74083
Name of the Project : Naturewalk - 7 Hills Amenities
Project Location : Dallas
Weather : sunny
Departure Time : 11/21/2024 10:00
ASEC Technician Name : Vamsi Polisetty

As requested, the site was visited by our AS Engineering and Consulting (ASEC) representative for the purpose of providing quality control inspection and testing services. Visual observation techniques were employed to verify compliance with project drawing/specifications, applicable codes, and materials submittals. The following observations were observed on site this day.

Seven Hills: Amenities

Due to rainfall from the previous day, the jobsite was too wet to perform general grading. Contractor spent time scarifying and aerating the subgrade using a Komatsu 39PX dozer.

We appreciate the opportunity to be of service to you on this project. If you have any questions regarding this report, please feel free to contact us. We will be more than happy to discuss it with you



Date : 11/21/2024
Project No : 2024C217
Client Company : Artisan
Arrival Time : 11/21/2024 08:00
Onsite Hours : 02:00

ASEC Report ID : 74083
Name of the Project : Naturewalk - 7 Hills Amenities
Project Location : Dallas
Weather : sunny
Departure Time : 11/21/2024 10:00
ASEC Technician Name : Vamsi Polisetty



Kenneth Mosman

Kenneth Mosman

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.