

Date : 10/03/2024
Project No : 2024C217
Client Company : Artisan
Arrival Time : 10/03/2024 08:00
Onsite Hours : 9:00

ASEC Report ID : 71528
Name of the Project : Naturewalk - 7 Hills Amenities
Project Location : Dallas
Weather : sunny
Departure Time : 10/03/2024 17:00
ASEC Technician Name : Vamsi Polisetty

As requested, the site was visited by our AS Engineering and Consulting (ASEC) representative for the purpose of providing quality control inspection and testing services. Visual observation techniques were employed to verify compliance with project drawing/specifications, applicable codes, and materials submittals. The following observations were observed on site this day.

- Upon arrival, the contractor was engaged in excavation using a Komatsu PC 360LC to the west of the project site. They were also doing cut with a Komatsu PC210LC. Soil was being transported with two tandem dump trucks, while dozing and leveling were performed with a Komatsu 39PX and a D85EX. Compaction work was carried out using a CAT 563 E. Boulder backfilling was observed under the tennis court. Proof-rolling of this area needs to be performed.
- Compaction testing was performed using a Troxler nuclear density gauge, along with general probing using a 3/8" diameter probe rod.
- Density test results indicate that compacted materials did not meet the project requirement of 95% of the maximum dry density obtained by a Standard Proctor ASTM 698. Test results were given to the superintendent.

We appreciate the opportunity to be of service to you on this project. If you have any questions regarding this report, please feel free to contact us. We will be more than happy to discuss it with you



Date : 10/03/2024
Project No : 2024C217
Client Company : Artisan
Arrival Time : 10/03/2024 08:00
Onsite Hours : 9:00

ASEC Report ID : 71528
Name of the Project : Naturewalk - 7 Hills Amenities
Project Location : Dallas
Weather : sunny
Departure Time : 10/03/2024 17:00
ASEC Technician Name : Vamsi Polisetty



Kenneth Mosman

Kenneth Mosman

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.