

Date : 11/01/2024  
Project No : 2024C217  
Client Company : Artisan  
Arrival Time : 11/01/2024 08:10  
Onsite Hours : 08:45

ASEC Report ID : 72804  
Name of the Project : Naturewalk - 7 Hills Amenities  
Project Location : Dallas  
Weather : cloudy  
Departure Time : 11/01/2024 16:50  
ASEC Technician Name : Vamsi Polisetty

As requested, the site was visited by our AS Engineering and Consulting (ASEC) representative for the purpose of providing quality control inspection and testing services. Visual observation techniques were employed to verify compliance with project drawing/specifications, applicable codes, and materials submittals. The following observations were observed on site this day.

Nature walk: Lot #1035 & #1036

- Backfill placement continued for Lot #1036, with a CAT953K.
- Compaction was performed with a Hyundai HR70C.
- Proof-rolling of the boulder fill was utilized to verify stability in lieu of density testing using a nuclear density gauge.

Seven Hills: Amenities

- Upon arrival, the contractor was engaged in adding fill near the Pickle ball court parking area using a Komatsu PC 360LC and cut from the west of the job site. Fill was being transported with two tandem-axled dump trucks, while dozing was performed with a Komatsu D85EX.
- Proof-rolling of the boulder fill was utilized to verify stability in lieu of density testing using a nuclear density gauge.

We appreciate the opportunity to be of service to you on this project. If you have any questions regarding this report, please feel free to contact us. We will be more than happy to discuss it with you.



Date : 11/01/2024  
Project No : 2024C217  
Client Company : Artisan  
Arrival Time : 11/01/2024 08:10  
Onsite Hours : 08:45

ASEC Report ID : 72804  
Name of the Project : Naturewalk - 7 Hills Amenities  
Project Location : Dallas  
Weather : cloudy  
Departure Time : 11/01/2024 16:50  
ASEC Technician Name : Vamsi Polisetty



*Kenneth Mosman*

**Kenneth Mosman**

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.