

Date : 09/19/2024  
Project No : 2024C217  
Client Company : Artisan  
Arrival Time : 09/19/2024 07:45  
Onsite Hours : 9:15

ASEC Report ID : 70535  
Name of the Project : Naturewalk - 7 Hills Amenities  
Project Location : Dallas  
Weather : sunny  
Departure Time : 09/19/2024 17:0  
ASEC Technician Name : Vamsi Polisetty

- As requested, the site was visited by our AS Engineering and Consulting (ASEC) representative for the purpose of providing quality control inspection and testing services. Visual observation techniques were employed to verify compliance with project drawing/specifications, applicable codes, and materials submittals. The following observations were observed on site this day.

Upon arrival, the contractor was engaged in excavating using a Komatsu PC 360LC in the west of the project site. They were also cutting and clearing trees with a Komatsu PC210LC. Fill was being transported with two tandem-axled dump trucks, while dozing was performed using a Komatsu 39PX and a D85EX. Compaction work was carried out using a CAT 563 E. Backfilling with boulder fill was observed under the tennis court. Proof-rolling was performed to verify stability.

- Compaction testing was performed using a Troxler nuclear density gauge, along with general probing using a 3/8" diameter probe rod.

We appreciate the opportunity to be of service to you on this project. If you have any questions regarding this report, please feel free to contact us. We will be more than happy to discuss it with you



Date : 09/19/2024  
Project No : 2024C217  
Client Company : Artisan  
Arrival Time : 09/19/2024 07:45  
Onsite Hours : 9:15

ASEC Report ID : 70535  
Name of the Project : Naturewalk - 7 Hills Amenities  
Project Location : Dallas  
Weather : sunny  
Departure Time : 09/19/2024 17:0  
ASEC Technician Name : Vamsi Polisetty



Date : 09/19/2024  
Project No : 2024C217  
Client Company : Artisan  
Arrival Time : 09/19/2024 07:45  
Onsite Hours : 9:15

ASEC Report ID : 70535  
Name of the Project : Naturewalk - 7 Hills Amenities  
Project Location : Dallas  
Weather : sunny  
Departure Time : 09/19/2024 17:0  
ASEC Technician Name : Vamsi Polisetty

---



**Kenneth Mosman**

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.