

Date : 01/20/2025
Project No : 2024C217
Client Company : Artisan
Arrival Time : 01/20/2025 08:00
Onsite Hours : 08:00

ASEC Report ID : 76068
Name of the Project : Naturewalk - 7 Hills Amenities
Project Location : Dallas
Weather : cloudy
Departure Time : 01/20/2025 16:00
ASEC Technician Name : Vamsi Polisetty

As requested, the site was visited by our AS Engineering and Consulting (ASEC) representative for the purpose of providing quality control inspection and testing services. Visual observation techniques were employed to verify compliance with project drawing/specifications, applicable codes, and materials submittals. The following observations were observed on site this day.

- Contractor continued scarifying and aerating the site to lower in-situ moisture contents using a Komatsu PC 360LC. Additionally, a Komatsu 39PXI dozer was employed for further drying efforts through grading operations.

Savannah Pipe Works:

The contractor continues installation and backfilling work on manholes D6 and D7 using a Kobelco SK 350LC excavator.

Following excavation, the backfill material was placed and compacted in one foot lifts. Compaction was achieved through a combination of manual compactors, Dynapac remote control compactor, and final compaction of the top layers with a HAMM R2 roller.

During our site inspection, it was observed that the compaction process was performed in accordance with project requirements. Soil density was tested using a nuclear density gauge. The results obtained met the job specifications of 95% of a standard proctor.

We appreciate the opportunity to be of service to you on this project. If you have any questions regarding this report, please feel free to contact us.



Date : 01/20/2025
Project No : 2024C217
Client Company : Artisan
Arrival Time : 01/20/2025 08:00
Onsite Hours : 08:00

ASEC Report ID : 76068
Name of the Project : Naturewalk - 7 Hills Amenities
Project Location : Dallas
Weather : cloudy
Departure Time : 01/20/2025 16:00
ASEC Technician Name : Vamsi Polisetty



Date : 01/20/2025
Project No : 2024C217
Client Company : Artisan
Arrival Time : 01/20/2025 08:00
Onsite Hours : 08:00

Daily Field Report

ASEC Report ID : 76068
Name of the Project : Naturewalk - 7 Hills Amenities
Project Location : Dallas
Weather : cloudy
Departure Time : 01/20/2025 16:00
ASEC Technician Name : Vamsi Polisetty



Date : 01/20/2025
Project No : 2024C217
Client Company : Artisan
Arrival Time : 01/20/2025 08:00
Onsite Hours : 08:00

ASEC Report ID : 76068
Name of the Project : Naturewalk - 7 Hills Amenities
Project Location : Dallas
Weather : cloudy
Departure Time : 01/20/2025 16:00
ASEC Technician Name : Vamsi Polisetty



Kenneth Mosman

Kenneth Mosman

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.